

Spokane Conservation District Updates

Dartford Creek (Streamflow Restoration Grant) \$205K

- Approximately 700' of stabilization
- Installed 23 BDAs to curb severe head cut and raise streambed elevation (monitoring water levels with piezometers).
- Project completed in 2024

Deadman Creek (Ecology Grant) \$240K

- Approximately 1,000 linear feet bank stabilization.
- 2,305 cubic yards of material moved.
- ~0.31 acres of new floodplain.
- ~0.65 acres of habitat restoration.
- Project completed in 2024

Hangman Riparian Restoration Pilot Program (Ecology DIF Funding) \$5M

- Phase I - \$3.1M
 - 10 contracts
 - Approximately 170 acres in process of restoration
 - In Progress
- Phase II – \$1.9M
 - 2 contracts
 - Approximately 136 acres in process of restoration (new)
 - In Progress

Hangman Creek Riparian Restoration (Ecology Grant) - \$500K

- 2 new contracts, in progress, adjacent landowners

Hangman Creek Riparian Restoration (Ecology Grant) - \$500K

- (New) In progress
- Currently prioritizing properties for new contracts

Hangman Creek (near Latah) Stabilization Project (Ecology Grant) - \$500K

- Approximately 1,600' of stabilization
- 2 acres riparian restoration
- Construction delayed until late summer (2025) due to permitting issues for 401 cert.

Hangman Creek (near Rock Creek confluence) Stabilization Project (Ecology Grant) - \$500K

- Approximately 1,700' of stabilization
- 2.5 acres riparian restoration
- Project scheduled for late summer 2025

LSR Macroinvertebrate Study (VSP Funding) \$25K

- In progress
- Fall sampling (2024); early summer sampling (2025)